FIELD BORING LOG

3.3 WD

PROJECT NO: 03-859-029

PROJECT NAME: Chocolate Bayou

CLIENT:

DRILL CONTRACTOR: TRI

BORING NO: 05-08

DATE: 3/4/05

TECHNICIAN: G. Lom

DRILL EQUIPMENT: Bayou

WATER LEVEL DATA:

TIME (HR)	T.O.W. (FT)	T.O.	TIME
5			
10			
15			
E.O.D.			
24 HOURS			

FREE WATER DEPTH:

METHOD OF ADVANCE:

AUGER ____ TO ____

WASH 0 TO 25

TIME BORING BEGAN: 10:00

TIME BORING END: 10:42

DEPTH(FT)	SAMPLE SYMBOL	CORE(C) JAR(J) BAG (B)	HAND PENETROMETER READING/ BLOW COUNT	RECOVERY IN INCHES	CONSISTENCY	COLOR	MINOR MATERIAL	MAJOR MATERIAL	CHARACTERISTICS OR MODIFICATIONS
	X	J	WOR		L	Gy		Sd	Cl mix
	X	J	WOR		L	Gy		Sd	Cl mix
5		C	2.0	12"	S	R Gy		Cl	
		C	2.5	14"	VS	R Gy		Cl	Cacl
		C	1.75	9"	S	R		Cl	Sd poc. Sem.s. Levs
10		C	2.5	10"	VS	R		Cl	
		C	2.5	14"	VS	R		Cl	cacl.
15		C	3.0	14"	VS	R		Cl	calc.
		C	3.5	16"	VS	R		Cl	" "
		C	2.25	14"	VS	R		Cl	Sd poc calc.
20		C	2.25	16"	VS	R		Cl	w/ si " "
		C	1.50	16"	S	R		Cl	w/ si " "
25		C	2.25	16"	VS	R		Cl	" " " "

TD @ 25'